



SEGMENT #3 - STAGE 3 - FINAL SURFACE COURSE														
Stage 3 - Final HMA 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Stan											
Stage 3 - Final Striping/Markings	DAYTIME	Zone	Stan											

SEGMENT #4 (STA 94+79 TO STA 129+50)														
Segment #4 - Sanitary Sewer Laterals/CleanOuts	DAYTIME	SSI	Wayne							D	D	D	D	D
Segment #4 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan							D	D	D	D	D
Segment #4 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan											
Segment #4 - Curb Widening Full Depth Pavement	DAYTIME	SSI	Stan											
Segment #4 - Mill & Pave 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Stan											
Segment #4 - Final Striping/Markings	DAYTIME	Zone	Stan											
Segment #4 - Remove Inlet Filters	DAYTIME	SSI	Stan											

NO SPECIFIC SEGMENT														
Spread Topsoil (Various Locations)	DAYTIME	SSI	Stan											
Fertilizing & Seeding	DAYTIME	SSI	Stan											
Tree Planting	DAYTIME	SSI	Stan											

FINAL CLEAN-UP/CLOSE OUT														
SSI Notifies Camden County Substantially Complete (108.18)	DAYTIME													
Camden County Provides Punchlist for Final Completion	DAYTIME													
SSI Performs Punchlist Items for Final Completion	DAYTIME													
SSI Notifies Camden County Final Completion (108.19 Part 1 of 2)	DAYTIME													
Camden County Determines if Work is Complete for Final Acceptance (108.19)	DAYTIME													
SSI Performs Punchlist/Final CleanUp	DAYTIME													
SSI Notifies Camden County of Final Completion (108.19 Part 2 of 2)	DAYTIME													
Camden County Reviews/Grants Final Acceptance/CloseOut Project	DAYTIME													

Meetings														
Field Meetings										NO MEETINGS SCHEDULED				
Bi-Weekly Progress Meetings										NO MEETINGS SCHEDULED				
Material Deliveries														
Attention Needed														
		OFFICE												
		FIELD												