Week Beginning: 3/24/2025

Submitted: 3/21/2025

SSI Job # **24-083**

CAMDEN COUNTY - KINGS HIGHWAY Kings Highway Improvements

2 Week Look Ahead

									D= Daytime Work Hours		N=Nightime Work Hours		
Activity	МРТ	Crew/Foreman	Super	М	Т	W	TH	F	M	Т	W	TH	F
				3/24/2025	3/25/2025	3/26/2025	3/27/2025	3/28/2025	3/31/2025	4/1/2025	4/2/2025	4/3/2025	4/4/2025
SEGMENT #1 - (STA -0+24 TO STA 24+13)													
Segment #1 - Curbs/SWs/Driveways @ Market St (SB Side)	DAYTIME	Cap Con	Quinn	D	D	D	D						
Segment #1 - Brick Paver Crosswalks (Green Ave + N. Oak)	DAYTIME	Tough Turf	Quinn				D	D					
Segment #1 - Curbs/SWs/Driveways @ School Area - WEEK OF 04/14 + 04/21/25	DAYTIME	Cap Con	Quinn										
Segment #1 - Full Depth Pavement Removal/DGA/HMA Base Course w Detour - WEEK OF 04/07/25	DAYTIME	SSI	Ryan										
Segment #1 - Storm Sewer Pipe/Structure Replacements (CONRAIL) - WEEK OF 04/21/25	DAYTIME	Caldwell	Ryan										
Segment #1 - Mill & Pave 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Myers										
Segment #1 - Final Striping/Markings	DAYTIME	Zone	Quinn										
Segment #1 - Remove Inlet Filters	DAYTIME	SSI	Quinn										
SEGMENT #2 - (STA 25+78 TO STA 41+50)													
Segment #2 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Quinn										
SEGMENT #3 (STA 41+50 TO STA 94+79)													
SEGMENT #3 - STAGE 1 - FULL DEPTH RECLAMATION													
Stage 1 - HMA 19M64 Base Course Mobilization #2 / Mill Off DGA	DAYTIME	SSI	Ryan										
Stage 2 - Traffic Switch (Northern Section Mobilization #2)	DAYTIME	Zone	Ryan										
Stage 1 - CleanUp	DAYTIME	Allen	Stan										
SEGMENT #3 - STAGE 2 - FULL DEPTH RECLAMATION													
Stage 2 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan									D	D
Stage 2 - Antigo Concrete Breaking	DAYTIME	APS	Stan	D									
Stage 2 - Concrete Removal	DAYTIME	Mike	Stan	D	D	D	D	D	D	D	D	D	D
Stage 2 - Sanitary Sewer Main/Laterals/CleanOuts - Part #2	DAYTIME	Caldwell	Ryan				D	D	D	D	D	D	D
Stage 2 - FDR Work - Part #1 (East Lake to Edgewood Ave)	DAYTIME	APS	Ryan						D	D	D	D	D
Stage 2 - HMA 19M64 Base Course	DAYTIME	SSI	Myers										
Stage 2 - Temporary Striping/Markings	DAYTIME	Zone	Stan										

SEGMENT #3 - STAGE 3 - FINAL SURFACE COURSE													
Stage 3 - Final HMA 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Stan										
Stage 3 - Final Striping/Markings	DAYTIME	Zone	Stan										
SEGMENT #4 (STA 94+79 TO STA 129+50)													
Segment #4 - Sanitary Sewer Laterals/CleanOuts (STA 103 to 108)	DAYTIME	Caldwell	Ryan	D	D	D	D						
Segment #4 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Quinn	1									
Segment #4 - Curbs/SWs/Driveways (STA 103 to 109)	DAYTIME	Cap Con	Stan	1				D	D	D	D		
Segment #4 - Box Out DGA/HMA 19M64 Base Paving (STA 103 to 109)	DAYTIME	SSI	Ryan	1								D	D
Segment #4 - Sanitary Sewer Laterals/CleanOuts - Segment 4 Resumes WEEK OF 04/28/25	DAYTIME	Caldwell	Ryan	1									
Segment #4 - Mill & Pave 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Myers										
Segment #4 - Final Striping/Markings	DAYTIME	Zone	Stan	1									
Segment #4 - Remove Inlet Filters	DAYTIME	SSI	Stan										
NO SPECIFIC SEGMENT													
Spread Topsoil (Various Locations)	DAYTIME	Mike	Stan	11									
Fertilizing & Seeding	DAYTIME	SSI	Stan	1									
Tree Planting	DAYTIME	SSI	Stan	1									
FINAL CLEAN-UP/CLOSE OUT													
SSI Notifies Camden County Substantially Complete (108.18)	DAYTIME			1									_
Camden County Provides Punchlist for Final Completion	DAYTIME			1									+
SSI Performs Punchlist Items for Final Completion	DAYTIME			1									+
SSI Notifies Camden County Final Completion (108.19 Part 1 of 2)	DAYTIME			1									
Camden County Determines if Work is Complete for Final Acceptance (108.19)	DAYTIME		1	1									
SSI Performs Punchlist/Final CleanUp	DAYTIME			1									
SSI Notifies Camden County of Final Completion (108.19 Part 2 of 2)	DAYTIME			1									
Camden County Reviews/Grants Final Acceptance/CloseOut Project	DAYTIME			1									+
	DATE TIME												
Meetings													
Field Meetings				NO MEETING	S SCHEDULED								
Bi-Weekly Progress Meetings										Х			
Material Deliveries													
Attention Needed													
OFFICE				1									
Segment #1 - Market Street Traffic Signal Junction Box Elevation Issues				-									
Segment #1 - Wallgreens ADA Ramps/Driveway Elevation Issues				-		-							
FIELD				1									+
FIELU				1									+
					1	+	1			-	-	1	+