

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

**Improvements to Kings Highway (C.R. 551-S) from Market Street
(C.R. 634, MP 1.23) to Hopkins Road (C.R. 647, MP 3.65)
*Bid No. B6-24***

*Boroughs of Mount Ephraim, Audubon, and Haddon Heights
Camden County, New Jersey*

CED Project No. 24001861G

Progress Report #7

Monday, December 2, 2024, to Friday, December 13, 2024



*Figure:1
Continued with sidewalk, curb, and driveway installations.*



*Figure 2:
Completed sewer main replacement along the eastbound lane (segment 3)*



*Figure 3:
Began Full depth reclamation operations along the eastbound lane (segment 3).*

- **Work Completed this week:**
 - Completed Removal of previously rubblized pavement along eastbound lane (segment 3)
 - Installation of new curbs, sidewalk, and Driveways at selected locations
 - Completed sewer main and lateral replacement along eastbound lane (segment 3).
 - Replacement and resetting of Inlet and manholes.
 - Installation of new sanitary manholes
 - Began full depth reclamation (FDR) operations (soil stabilization).

- **Items completed this period:**
 - Dense graded aggregate placement
 - Concrete sidewalk 4"
 - Concrete driveway 6"
 - 9" X 18" concrete curb
 - Removal of concrete pavement
 - Sewer lateral replacement
 - Sewer manhole installation

- **Progress Next Two Weeks:**
 - Curb, sidewalk, and driveway replacement
 - Manhole reconstruction/reset
 - Sewer main and lateral replacement
 - Removal of previously rubblized concrete pavement
 - FDR operations
 - Paving of eastbound lane
 - Traffic switch

- **Next Progress Meeting:**
 - The next Progress Meeting has been scheduled for Tuesday, December 17, 2024, at 9 AM.
 - Bid Award Date: July 18, 2024
 - Notice to Proceed: 9/9/24
 - Start Date: 9/9/24
 - Substantial Completion Date: 340 days, August 15, 2025
 - Stop Work: N/A
 - Amended NTP: N/A+
 - Final Completion Date: September 24, 2025
 - Initial Award: \$10,745,085.83

Prepared by: Obed Okeyo
Resident Engineer
Colliers Engineering & Design