Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Making It Better, Together.

Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com

Improvements to Kings Highway (C.R. 551-S) from Market Street (C.R. 634, MP 1.23) to Hopkins Road (C.R. 647, MP 3.65) *Bid No. B6-24*

Boroughs of Mount Ephraim, Audubon, and Haddon Heights Camden County, New Jersey

CED Project No. 24001861G

Progress Report #8 Monday, December 16, 2024, to Friday, December 27, 2024



Figure:1 Continued with sidewalk, curb, and driveway installations.

Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Making It Better, Together.

Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com



Figure 2: General site restoration



Figure 3: Paving operations along the eastbound lane of segment 3

Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com

• Work Completed this week:

- Installation of new curbs, sidewalk, and Driveways at selected locations
- Continued full depth reclamation (FDR) operations (soil stabilization) along segment eastbound lane.
- Paving of segment 3 eastbound lane

• Items completed this period:

- Concrete sidewalk 4"
- Concrete driveway 6"
- o 9" X 18" concrete curb
- o Full depth reclamation
- o Paving

• Progress Next Two Weeks:

- o Curb, sidewalk, and driveway replacement
- o Concrete pavement removal

• Next Progress Meeting:

•

- The next Progress Meeting has been scheduled for Tuesday, January 7, 2025, at 9 AM.
 - Bid Award Date: July 18, 2024
 - Notice to Proceed: 9/9/24
 - Start Date: 9/9/24
 - Substantial Completion Date: 340 days, August 15, 2025
 - Stop Work: N/A
 - Amended NTP: N/A+
 - Final Completion Date: September 24, 2025
 - Initial Award: \$10,745,085.83

Prepared by:

Obed Okeyo Resident Engineer Colliers Engineering & Design

James Winckowski, PE, County Engineer