Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Making It Better, Together.

Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com

# Improvements to Kings Highway (C.R. 551-S) from Market Street (C.R. 634, MP 1.23) to Hopkins Road (C.R. 647, MP 3.65) *Bid No. B6-24*

Boroughs of Mount Ephraim, Audubon, and Haddon Heights Camden County, New Jersey

# CED Project No. 24001861G

**Progress Report #9** Monday, December 30, 2024, to Friday, January 10, 2025



Figure: 1 Rubblization of segment 3 westbound lane

#### Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Making It Better, Together.

Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com



Figure 2: Removal of concrete pavement

#### Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com

## • Work Completed this week:

- o Installation of new curbs, sidewalk, and Driveways at selected locations
- o Rubblization of Segment 3 westbound concrete pavement
- o Removal of Segment 3 westbound concrete pavement.

## • Items completed this period:

- Concrete sidewalk 4"
- Concrete driveway 6"
- o 9" X 18" concrete curb
- o Concrete pavement removal

#### • Progress Next Two Weeks:

- Curb, sidewalk, and driveway
- o Concrete pavement removal
- o Drainage pipe replacement
- o Inlet replacements

## • Next Progress Meeting:

- The next Progress Meeting has been scheduled for Tuesday, January 21, 2025, at 9 AM.
  - Bid Award Date: July 18, 2024
  - Notice to Proceed: 9/9/24
  - Start Date: 9/9/24
  - Substantial Completion Date: 340 days, August 15, 2025
  - Stop Work: N/A
  - Amended NTP: N/A+
  - Final Completion Date: September 24, 2025
  - Initial Award: \$10,745,085.83

Prepared by: Obed Okeyo Resident Engineer Colliers Engineering & Design

James Winckowski, PE, County Engineer