

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

**Improvements to Kings Highway (C.R. 551-S) from Market Street
(C.R. 634, MP 1.23) to Hopkins Road (C.R. 647, MP 3.65)
*Bid No. B6-24***

*Boroughs of Mount Ephraim, Audubon, and Haddon Heights
Camden County, New Jersey*

CED Project No. 24001861G

Progress Report #11

Monday, January 27, 2025, to Friday, February 7, 2025



*Figure:1
Concrete curb installation*



*Figure 2:
Curbing installed with bump out for additional parking at 9th and kings highway.*



*Figure 3:
Inlet and drainage pipe installation in progress*



*Figure 4:
Manhole casting and cover replacement along segment 1.*

- **Work Completed this week:**
 - Drainage improvements including new inlets installments, drainage pipes and manholes at the intersection of lake.
 - Reconstruction of inlets
 - Installation of new curbs, sidewalk, and Driveways at selected locations
 - General site restoration, placement of topsoil, reinstallation of permanent signage.

- **Items completed this period:**
 - Inlet installations
 - Inlet repair
 - Inlet converted into manhole
 - Ductile drainage pipe replacements
 - Manhole casting and cover replacements
 - Site restoration

- **Progress Next Two Weeks:**
 - Curb, sidewalk, and driveway
 - Manhole casting replacements
 - General site restorations
 - Sewer main and lateral replacements

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

- **Next Progress Meeting:**

- The next Progress Meeting has been scheduled for Tuesday, February 18, 2025, at 9 AM.
 - Bid Award Date: July 18, 2024
 - Notice to Proceed: 9/9/24
 - Start Date: 9/9/24
 - Substantial Completion Date: 340 days, August 15, 2025
 - Stop Work: N/A
 - Amended NTP: N/A+
 - Final Completion Date: September 24, 2025
 - Initial Award: \$10,745,085.83

Prepared by: Obed Okeyo
Resident Engineer
Colliers Engineering & Design

James Winckowski, PE, County Engineer