## **CAMDEN COUNTY - KINGS HIGHWAY Kings Highway Improvements**

Submitted: **10/11/2024** SSI Job # **24-083** 

Week Beginning: 10/14/2024

2 Week Look Ahead

									D= Daytime Work Hours			N=Nightime Work Hours	
Activity	MPT	Crew/Foreman	Super	M T W TH			F	F M T			W TH F		
iviri	Crew/Foreman	Super	10/14/2024	10/15/2024	10/16/2024	10/17/2024	10/18/2024	10/21/2024	10/22/2024	10/23/2024	10/24/2024	10/25/2024	
SEGMENT #1 - (STA -0+24 TO STA 24+13)													
Segment #1 - Install SESC Measures/Inlet Filters	DAYTIME	SSI	Stan										
Segment #1 - Storm Sewer Pipe/Structure Replacements	DAYTIME	SSI	Stan										
Segment #1 - Curbs/SWs/Driveways in Mill & Pave Section	DAYTIME	Cap Con	Quinn										D
Segment #1 - Curbs/SWs/Driveways in Full Depth Section	DAYTIME	Cap Con	Quinn										D
Segment #1 - Full Depth Pavement Removal/DGA/HMA Base Course w Detour	DAYTIME	SSI	Stan										
Segment #1 - Brick Paver Sidewalks	DAYTIME	Sub (TBD)	Stan										
Segment #1 - Mill & Pave 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Myers										
Segment #1 - Final Striping/Markings	DAYTIME	Zone	Stan										
Segment #1 - Remove Inlet Filters	DAYTIME	SSI	Stan										
SEGMENT #2 - (STA 25+78 TO STA 41+50)													
Segment #2 - Install SESC Measures/Inlet Filters	DAYTIME	Tomlin/Loveland	Quinn	D	D	D							
Segment #2 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan										
Segment #2 - Storm Sewer Pipe/Structure Replacements - Complete	DAYTIME	Kenny	Wayne										
Segment #2 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Quinn	D	D	D	D	D	D	D	D	D	D
Segment #2 - Brick Pavers	DAYTIME	Sub (TBD)	Stan										
Segment #2 - Partial Depth Roadway Repairs - Completed	DAYTIME	Tomlin/Loveland	Quinn										
Segment #2 - Full Depth Pavement Removal/DGA/HMA Base Course w Detour	DAYTIME	SSI	Stan										
Segment #2 - BRIC Intermediate Course 1" Thick	DAYTIME	SSI	Stan										
Segment #2 - HMA 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Stan										
Segment #2 - Final Striping/Markings	DAYTIME	Zone	Stan										
Segment #2 - Remove Inlet Filters	DAYTIME	SSI	Stan										
SEGMENT #3 (STA 41+50 TO STA 94+79)													
SEGMENT #3 - PRE-STAGE WORK													
Segment #3 - Install SESC Measures/Inlet Filters	DAYTIME	Tomlin/Loveland	Quinn	D	D	D							
SEGMENT #3 - STAGE 1 - FULL DEPTH RECLAMATION		,											
Stage 1 - Sanitary Sewer Laterals/CleanOuts - CHANGE TO EW NB MAIN REPLACEMENT	DAYTIME	SSI	Wayne						D	D	D	D	D
Stage 1 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan										
Stage 1 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan										
Stage 1 - Excavate/Install DGA 9" Thick	DAYTIME	Loveland	Quinn				D	D					
Stage 1 - FDR from Hillside Ave to Dallas Ave	DAYTIME	Sub (TBD)	Stan										
Stage 1 - FDR from Dallas Ave to 13th Ave	DAYTIME	Sub (TBD)	Stan										
Stage 1 - FDR from 13th Ave to Thornolden Ave	DAYTIME	Sub (TBD)	Stan										
Stage 1 - FDR from Thornolden Ave to 10th Ave	DAYTIME	Sub (TBD)	Stan										
Stage 1 - FDR from 10th Ave to 8th Ave	DAYTIME	Sub (TBD)	Stan										
Stage 1 - FDR from 8th Ave to Atlantic Ave	DAYTIME	Sub (TBD)	Stan										
Stage 1 - HMA 19M64 Base Course 2.5" Thick	DAYTIME	SSI	Stan										
Stage 1 - Temporary Striping/Markings	DAYTIME	Zone	Stan										
SEGMENT #3 - STAGE 2 - FULL DEPTH RECLAMATION													
Traffic Switch Establish Stage 2 Work Zone	DAYTIME	SSI	Stan										
Stage 2 - Rubbilization of Existing Concrete Pavement	DAYTIME	Sub (TBD)	Stan										
Stage 2 - Madding and Existing Constitute 1 avenuent	DATTIVIE	Jub (16D)	Jian	L									

			1	1 —	1		1	1	1	1	1	
Stage 2 - Sanitary Sewer Laterals/CleanOuts	DAYTIME	SSI	Stan									
Stage 2 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan									
Stage 2 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan									
Stage 2 - Modular Block Retaining Wall	DAYTIME	TBD	Stan									
Stage 2 - Excavate/Install DGA 9" Thick	DAYTIME	SSI	Stan									
Stage 2 - FDR from Hillside Ave to Dallas Ave	DAYTIME	Sub (TBD)	Stan									
Stage 2 - FDR from Dallas Ave to 13th Ave	DAYTIME	Sub (TBD)	Stan									
Stage 2 - FDR from 13th Ave to Thornolden Ave	DAYTIME	Sub (TBD)	Stan									
Stage 2 - FDR from Thornolden Ave to 10th Ave	DAYTIME	Sub (TBD)	Stan									
Stage 2 - FDR from 10th Ave to 8th Ave	DAYTIME	Sub (TBD)	Stan									
Stage 2 - FDR from 8th Ave to Atlantic Ave	DAYTIME	Sub (TBD)	Stan									
Stage 2 - HMA 19M64 Base Course 2.5" Thick	DAYTIME	SSI	Stan									
Stage 2 - Temporary Striping/Markings	DAYTIME	Zone	Stan									
SEGMENT #3 - STAGE 3 - FINAL SURFACE COURSE												
Stage 3 - Final HMA 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Stan									
Stage 3 - Final Striping/Markings	DAYTIME	Zone	Stan									
SEGMENT #4 (STA 94+79 TO STA 129+50)												
Segment #4 - Install SESC Measures/Inlet Filters	DAYTIME	SSI	Stan									D
Segment #4 - Storm Sewer Pipe/Structure Replacements	DAYTIME	Kenny	Wayne		D	D	D	D				
Segment #4 - Sanitary Sewer Laterals/CleanOuts	DAYTIME	SSI	Wayne									
Segment #4 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan									
Segment #4 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan									
Segment #4 - Curb Widening Full Depth Pavement	DAYTIME	SSI	Stan									
Segment #4 - Mill & Pave 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Stan									
Segment #4 - Final Striping/Markings	DAYTIME	Zone	Stan									
Segment #4 - Remove Inlet Filters	DAYTIME	SSI	Stan									
NO SPECIFIC SEGMENT												
Spread Topsoil (Various Locations)	DAYTIME	SSI	Stan									
Fertilizing & Seeding	DAYTIME	SSI	Stan									
Tree Planting	DAYTIME	SSI	Stan									
FINAL CLEAN-UP/CLOSE OUT												
SSI Notifies Camden County Substantially Complete (108.18)	DAYTIME											
Camden County Provides Punchlist for Final Completion	DAYTIME											
SSI Performs Punchlist Items for Final Completion	DAYTIME											
SSI Notifies Camden County Final Completion (108.19 Part 1 of 2)	DAYTIME											
Camden County Determines if Work is Complete for Final Acceptance (108.19)	DAYTIME											
SSI Performs Punchlist/Final CleanUp	DAYTIME											
SSI Notifies Camden County of Final Completion (108.19 Part 2 of 2)	DAYTIME											
Camden County Reviews/Grants Final Acceptance/CloseOut Project	DAYTIME											
Meetings												
Field Meetings				NO MEETINGS	SCHEDULED							
Bi-Weekly Progress Meetings				NO MEETINGS								
Material Deliveries												
Attention Needed												
OFFICE												
	·											

FIELD					