## **CAMDEN COUNTY - KINGS HIGHWAY Kings Highway Improvements**

SSI Job # **24-083** 

Week Beginning: 10/21/2024 Submitted: 10/18/2024

2 Week Look Ahead

									D= Daytime Work Hours			N=Nightime Work Hours	
Activity	MPT	Crew/Foreman	Super	M T W			TH	TH F		M T		W TH F	
	IVIFI			10/21/2024	10/22/2024	10/23/2024	10/24/2024	10/25/2024	10/28/2024	10/29/2024	10/30/2024	10/31/2024	11/1/2024
SEGMENT #1 - (STA -0+24 TO STA 24+13)													
Segment #1 - Install SESC Measures/Inlet Filters	DAYTIME	SSI	Stan										
Segment #1 - Storm Sewer Pipe/Structure Replacements	DAYTIME	SSI	Stan										
Segment #1 - Curbs/SWs/Driveways in Mill & Pave Section	DAYTIME	Cap Con	Quinn										D
Segment #1 - Curbs/SWs/Driveways in Full Depth Section	DAYTIME	Cap Con	Quinn										D
Segment #1 - Full Depth Pavement Removal/DGA/HMA Base Course w Detour	DAYTIME	SSI	Stan										
Segment #1 - Brick Paver Sidewalks	DAYTIME	Sub (TBD)	Stan										
Segment #1 - Mill & Pave 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Myers										
Segment #1 - Final Striping/Markings	DAYTIME	Zone	Stan										
Segment #1 - Remove Inlet Filters	DAYTIME	SSI	Stan										
SEGMENT #2 - (STA 25+78 TO STA 41+50)													
Segment #2 - Install SESC Measures/Inlet Filters - Complete	DAYTIME	Tomlin/Loveland	Quinn										
Segment #2 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan										
Segment #2 - Storm Sewer Pipe/Structure Replacements - Complete	DAYTIME	Kenny	Wayne										
Segment #2 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Quinn	D	D		D	D	D	D	D	D	D
Segment #2 - Brick Pavers	DAYTIME	Sub (TBD)	Stan										
Segment #2 - Partial Depth Roadway Repairs - Completed	DAYTIME	Tomlin/Loveland	Quinn										
Segment #2 - Full Depth Pavement Removal/DGA/HMA Base Course w Detour	DAYTIME	Tomlin/Loveland	Stan			D							
Segment #2 - BRIC Intermediate Course 1" Thick	DAYTIME	SSI	Stan										
Segment #2 - HMA 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Stan										
Segment #2 - Final Striping/Markings	DAYTIME	Zone	Stan										
Segment #2 - Remove Inlet Filters	DAYTIME	SSI	Stan										
SEGMENT #3 (STA 41+50 TO STA 94+79)													
SEGMENT #3 - PRE-STAGE WORK													
Segment #3 - Install SESC Measures/Inlet Filters	DAYTIME	Tomlin/Loveland	Quinn	D	D	D	D	D					
SEGMENT #3 - STAGE 1 - FULL DEPTH RECLAMATION													
Stage 1 - Sanitary Sewer Laterals/CleanOuts - CHANGE TO EW#6 NB MAIN REPLACEMENT	DAYTIME	Caldwell/Kenny	Wayne	D	D	D	D	D	D	D	D	D	D
Stage 1 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan										
Stage 1 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan										
Stage 1 - Excavate/Install DGA 9" Thick	DAYTIME	Loveland	Quinn	D	D		D	D					
Stage 1 - FDR from Hillside Ave to Dallas Ave	DAYTIME	Sub (TBD)	Stan										
Stage 1 - FDR from Dallas Ave to 13th Ave	DAYTIME	Sub (TBD)	Stan										
Stage 1 - FDR from 13th Ave to Thornolden Ave	DAYTIME	Sub (TBD)	Stan										
Stage 1 - FDR from Thornolden Ave to 10th Ave	DAYTIME	Sub (TBD)	Stan										
Stage 1 - FDR from 10th Ave to 8th Ave	DAYTIME	Sub (TBD)	Stan										
Stage 1 - FDR from 8th Ave to Atlantic Ave	DAYTIME	Sub (TBD)	Stan										
Stage 1 - HMA 19M64 Base Course 2.5" Thick	DAYTIME	SSI	Stan										
Stage 1 - Temporary Striping/Markings	DAYTIME	Zone	Stan										
SEGMENT #3 - STAGE 2 - FULL DEPTH RECLAMATION													
Traffic Switch Establish Stage 2 Work Zone	DAYTIME	SSI	Stan										
Stage 2 - Rubbilization of Existing Concrete Pavement	DAYTIME	Sub (TBD)	Stan										
		( )									<u> </u>	l	

		_		,	,					
Stage 2 - Sanitary Sewer Laterals/CleanOuts	DAYTIME	SSI	Stan							
Stage 2 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan							
Stage 2 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan							
Stage 2 - Modular Block Retaining Wall	DAYTIME	TBD	Stan							
Stage 2 - Excavate/Install DGA 9" Thick	DAYTIME	SSI	Stan							
Stage 2 - FDR from Hillside Ave to Dallas Ave	DAYTIME	Sub (TBD)	Stan							
Stage 2 - FDR from Dallas Ave to 13th Ave	DAYTIME	Sub (TBD)	Stan							
Stage 2 - FDR from 13th Ave to Thornolden Ave	DAYTIME	Sub (TBD)	Stan	1						
Stage 2 - FDR from Thornolden Ave to 10th Ave	DAYTIME	Sub (TBD)	Stan							
Stage 2 - FDR from 10th Ave to 8th Ave	DAYTIME	Sub (TBD)	Stan							
Stage 2 - FDR from 8th Ave to Atlantic Ave	DAYTIME	Sub (TBD)	Stan							
Stage 2 - HMA 19M64 Base Course 2.5" Thick	DAYTIME	SSI	Stan							
Stage 2 - Temporary Striping/Markings	DAYTIME	Zone	Stan							
SEGMENT #3 - STAGE 3 - FINAL SURFACE COURSE										
Stage 3 - Final HMA 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Stan							
Stage 3 - Final Striping/Markings	DAYTIME	Zone	Stan							
CECNAFAIT HA (CTA OA 70 TO CTA 400 FO)										
SEGMENT #4 (STA 94+79 TO STA 129+50)										
Segment #4 - Install SESC Measures/Inlet Filters - Complete	DAYTIME	Kenny	Quinn							
Segment #4 - Storm Sewer Pipe/Structure Replacements - EW#10 - Pipe Swap	DAYTIME	Kenny	Wayne	D						
Segment #4 - Sanitary Sewer Laterals/CleanOuts	DAYTIME	SSI	Wayne							
Segment #4 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan							
Segment #4 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan							
Segment #4 - Curb Widening Full Depth Pavement	DAYTIME	SSI	Stan	<b> </b>	1					
Segment #4 - Mill & Pave 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Stan	<b> </b>	1					
Segment #4 - Final Striping/Markings	DAYTIME	Zone	Stan		1					
Segment #4 - Remove Inlet Filters	DAYTIME	SSI	Stan							
NO SPECIFIC SEGMENT										
Spread Topsoil (Various Locations)	DAYTIME	SSI	Stan							
Fertilizing & Seeding	DAYTIME	SSI	Stan	1						
Tree Planting	DAYTIME	SSI	Stan	1						
FINAL CLEAN-UP/CLOSE OUT										
SSI Notifies Camden County Substantially Complete (108.18)	DAYTIME									
Camden County Provides Punchlist for Final Completion	DAYTIME									
SSI Performs Punchlist Items for Final Completion	DAYTIME									
SSI Notifies Camden County Final Completion (108.19 Part 1 of 2)	DAYTIME									
Camden County Determines if Work is Complete for Final Acceptance (108.19)	DAYTIME									
SSI Performs Punchlist/Final CleanUp	DAYTIME									
SSI Notifies Camden County of Final Completion (108.19 Part 2 of 2)	DAYTIME									
Camden County Reviews/Grants Final Acceptance/CloseOut Project	DAYTIME									
Meetings										
Field Meetings				NO MEETING	S SCHEDITIED					
Bi-Weekly Progress Meetings				NO MEETINGS SCHEDULED  NO MEETINGS SCHEDULED			1			
Material Deliveries				ING WILETING						
material beliveries										
Attention Needed										
OFFICE										
242				1						
					1					
					1	1	1			
· ·					-					I

FIELD					