

South State, Inc.

General Contractors.

CAMDEN COUNTY - KINGS HIGHWAY Kings Highway Improvements 2 Week Look Ahead

Activity				м	S				
		Crew/Foreman	Super	11/18/2024	11/19/2024	11/20/2024	11/21/2024	11/22/2024	
SEGMENT #1 - (STA -0+24 TO STA 24+13)									
Segment #1 - Install SESC Measures/Inlet Filters	DAYTIME	SSI	Stan						
Segment #1 - Storm Sewer Pipe/Structure Replacements	DAYTIME	SSI	Stan						
Segment #1 - Curbs/SWs/Driveways in Mill & Pave Section	DAYTIME	Cap Con	Quinn						
Segment #1 - Curbs/SWs/Driveways in Full Depth Section	DAYTIME	Cap Con	Quinn						
Segment #1 - Full Depth Pavement Removal/DGA/HMA Base Course w Detour	DAYTIME	SSI	Stan						
Segment #1 - Brick Paver Sidewalks	DAYTIME	Sub (TBD)	Stan						
Segment #1 - Mill & Pave 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Myers						
Segment #1 - Final Striping/Markings	DAYTIME	Zone	Stan						
Segment #1 - Remove Inlet Filters	DAYTIME	SSI	Stan						
SEGMENT #2 - (STA 25+78 TO STA 41+50)									
Segment #2 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan						
Segment #2 - Brick Pavers	DAYTIME	ToughTurf	Quinn						
Segment #2 - Final Striping/Markings	DAYTIME	Zone	Quinn	D	D	D	D	D	
Segment #2 - Remove Inlet Filters	DAYTIME	SSI	Stan						
SEGMENT #3 (STA 41+50 TO STA 94+79)									
SEGMENT #3 - STAGE 1 - FULL DEPTH RECLAMATION									
Stage 1 - Sanitary Sewer Laterals/CleanOuts - CHANGE TO EW#6 NB MAIN REPLACEMENT	DAYTIME	Caldwell	Wayne	D	D	D	D	EW	EW
Stage 1 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan						
Stage 1 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan		D	D	D	D	
Stage 1 - Excavate/Install DGA 9" Thick	DAYTIME	Loveland	Stan	D	D	D	D	D	
Stage 1 - FDR from Hillside Ave to Dallas Ave	DAYTIME	Sub (TBD)	Stan					D	
Stage 1 - FDR from Dallas Ave to 13th Ave	DAYTIME	Sub (TBD)	Stan						
Stage 1 - FDR from 13th Ave to Thornolden Ave	DAYTIME	Sub (TBD)	Stan						
Stage 1 - FDR from Thornolden Ave to 10th Ave	DAYTIME	Sub (TBD)	Stan						1
Stage 1 - FDR from 10th Ave to 8th Ave	DAYTIME	Sub (TBD)	Stan						
Stage 1 - FDR from 8th Ave to Atlantic Ave	DAYTIME	Sub (TBD)	Stan						1
Stage 1 - HMA 19M64 Base Course 2.5" Thick	DAYTIME	SSI	Stan						
Stage 1 - Temporary Striping/Markings	DAYTIME	Zone	Stan						1
SEGMENT #3 - STAGE 2 - FULL DEPTH RECLAMATION									1
Traffic Switch Establish Stage 2 Work Zone	DAYTIME	SSI	Stan						
Stage 2 - Rubbilization of Existing Concrete Pavement	DAYTIME	Sub (TBD)	Stan						
Stage 2 - Sanitary Sewer Laterals/CleanOuts	DAYTIME	SSI	Stan						
Stage 2 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan						
Stage 2 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan						
Stage 2 - Modular Block Retaining Wall	DAYTIME	TBD	Stan						
Stage 2 - Excavate/Install DGA 9" Thick	DAYTIME	SSI	Stan						
Stage 2 - FDR from Hillside Ave to Dallas Ave	DAYTIME	Sub (TBD)	Stan						
Stage 2 - FDR from Dallas Ave to 13th Ave	DAYTIME	Sub (TBD)	Stan						1
Stage 2 - FDR from 13th Ave to Thornolden Ave	DAYTIME	Sub (TBD)	Stan						1
Stage 2 - FDR from Thornolden Ave to 10th Ave	DAYTIME	Sub (TBD)	Stan						<u> </u>
Stage 2 - FDR from 10th Ave to 8th Ave	DAYTIME	Sub (TBD)	Stan						1
Stage 2 - FDR from 8th Ave to Atlantic Ave	DAYTIME	Sub (TBD)	Stan						<u> </u>
Stage 2 - HMA 19M64 Base Course 2.5" Thick	DAYTIME	SSI	Stan						1
	PATHWE	1 351	Stan	L					<u> </u>

Week Beginning: **11/18/2024** Submitted: **11/15/2024** SSI Job # **24-083**

	D= Daytime Work	Hours	N=Nightime Work Hours						
Γ	м	т	W						
	11/25/2024	11/26/2024	11/27/2024	11/28/2024	11/29/2024				
				NO WORK	NO WORK				
Γ									
	D	D	D						

Stage 2 - Temporary Striping/Markings	DAYTIME	Zone	Stan							
SEGMENT #3 - STAGE 3 - FINAL SURFACE COURSE										
Stage 3 - Final HMA 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Stan							
Stage 3 - Final Striping/Markings	DAYTIME	Zone	Stan							
SEGMENT #4 (STA 94+79 TO STA 129+50)										
Segment #4 - Sanitary Sewer Laterals/CleanOuts	DAYTIME	SSI	Wayne							
Segment #4 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan							
					Asphalt					
Segment #4 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan	D	Restoration					
Segment #4 - Curb Widening Full Depth Pavement	DAYTIME	SSI	Stan							
Segment #4 - Mill & Pave 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Stan							
Segment #4 - Final Striping/Markings	DAYTIME	Zone	Stan							
Segment #4 - Remove Inlet Filters	DAYTIME	SSI	Stan							
NO SPECIFIC SEGMENT										
Spread Topsoil (Various Locations)	DAYTIME	SSI	Stan							
Fertilizing & Seeding	DAYTIME	SSI	Stan							
Tree Planting	DAYTIME	SSI	Stan							
FINAL CLEAN-UP/CLOSE OUT										
SSI Notifies Camden County Substantially Complete (108.18)	DAYTIME									
Camden County Provides Punchlist for Final Completion	DAYTIME									
SSI Performs Punchlist Items for Final Completion	DAYTIME									
SSI Notifies Camden County Final Completion (108.19 Part 1 of 2)	DAYTIME									
Camden County Determines if Work is Complete for Final Acceptance (108.19)	DAYTIME									
SSI Performs Punchlist/Final CleanUp	DAYTIME									
SSI Notifies Camden County of Final Completion (108.19 Part 2 of 2)	DAYTIME									
Camden County Reviews/Grants Final Acceptance/CloseOut Project	DAYTIME									
Meetings										
Field Meetings				NO MEETING	SCHEDULED					
Bi-Weekly Progress Meetings				NO MEETING	S SCHEDULED					
Material Deliveries										
Attention Needed										
OFFICE										
FIELD										