CAMDEN COUNTY - KINGS HIGHWAY

Submitted: **11/29/2024** SSI Job # **24-083**

Week Beginning: 12/2/2024

Kings Highway Improvements 2 Week Look Ahead

									D= Daytime Work Hours			N=Nightime Work Hours	
Activity	МРТ	Crew/Foreman	Super	M T W TH			F	м т		W	W TH F		
				12/2/2024	12/3/2024	12/4/2024	12/5/2024	12/6/2024	12/9/2024	12/10/2024	12/11/2024	12/12/2024	12/13/2024
SEGMENT #1 - (STA -0+24 TO STA 24+13)													
Segment #1 - Install SESC Measures/Inlet Filters	DAYTIME	SSI	Stan									1	
Segment #1 - Storm Sewer Pipe/Structure Replacements	DAYTIME	SSI	Stan										
Segment #1 - Curbs/SWs/Driveways in Mill & Pave Section	DAYTIME	Cap Con	Quinn										
Segment #1 - Curbs/SWs/Driveways in Full Depth Section	DAYTIME	Cap Con	Quinn										
Segment #1 - Full Depth Pavement Removal/DGA/HMA Base Course w Detour	DAYTIME	SSI	Stan										
Segment #1 - Brick Paver Sidewalks	DAYTIME	Tough Turf	Stan										
Segment #1 - Mill & Pave 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Myers										
Segment #1 - Final Striping/Markings	DAYTIME	Zone	Stan										
Segment #1 - Remove Inlet Filters	DAYTIME	SSI	Stan										
SEGMENT #2 - (STA 25+78 TO STA 41+50)													
Segment #2 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Quinn										
Segment #2 - Punchlist	DAYTIME	ToughTurf	Stan										
Segment #2 - Extra Work Retaining Walls	DAYTIME	ToughTurf	Stan										
SEGMENT #3 (STA 41+50 TO STA 94+79)													
SEGMENT #3 - STAGE 1 - FULL DEPTH RECLAMATION													
Stage 1 - Sanitary Sewer Laterals/CleanOuts - CHANGE TO EW#6 NB MAIN REPLACEMENT	DAYTIME	Caldwell	Wayne	D	D	D	D	D					
Stage 1 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan										
Stage 1 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan	D	D	D	D	D	D	D	D	D	D
Stage 1 - Excavate/Install DGA 9" Thick	DAYTIME	Allen	Stan	D	D								
Stage 1 - FDR Mobilization #1	DAYTIME	APS	Quinn	D	D	D	D	D					
Stage 1 - FDR Mobilization #2 - WE 12/16/24	DAYTIME	APS	QUinn										
Stage 1 - Restoration	DAYTIME	Allen	Stan			D	D	D	D	D	D	D	D
Stage 1 - HMA 19M64 Base Course 2.5" Thick - TBD	DAYTIME	SSI	Quinn										
Stage 1 - Temporary Striping/Markings - TBD	DAYTIME	Zone	Stan										
SEGMENT #3 - STAGE 2 - FULL DEPTH RECLAMATION													
Traffic Switch Establish Stage 2 Work Zone	DAYTIME	SSI	Stan										
Stage 2 - Rubbilization of Existing Concrete Pavement	DAYTIME	Sub (TBD)	Stan										
Stage 2 - Sanitary Sewer Laterals/CleanOuts	DAYTIME	SSI	Stan										
Stage 2 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan										
Stage 2 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan										
Stage 2 - Modular Block Retaining Wall	DAYTIME	TBD	Stan										
Stage 2 - Excavate/Install DGA 9" Thick	DAYTIME	SSI	Stan										
Stage 2 - FDR from Hillside Ave to Dallas Ave	DAYTIME	Sub (TBD)	Stan										
Stage 2 - FDR from Dallas Ave to 13th Ave	DAYTIME	Sub (TBD)	Stan										
Stage 2 - FDR from 13th Ave to Thornolden Ave	DAYTIME	Sub (TBD)	Stan										
Stage 2 - FDR from Thornolden Ave to 10th Ave	DAYTIME	Sub (TBD)	Stan										
Stage 2 - FDR from 10th Ave to 8th Ave	DAYTIME	Sub (TBD)	Stan										
Stage 2 - FDR from 8th Ave to Atlantic Ave	DAYTIME	Sub (TBD)	Stan										
Stage 2 - HMA 19M64 Base Course 2.5" Thick	DAYTIME	SSI	Stan										
Stage 2 - Temporary Striping/Markings	DAYTIME	Zone	Stan										

SEGMENT #3 - STAGE 3 - FINAL SURFACE COURSE											
Stage 3 - Final HMA 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Stan								
Stage 3 - Final Striping/Markings	DAYTIME	Zone	Stan								
SEGMENT #4 (STA 94+79 TO STA 129+50)											
Segment #4 - Sanitary Sewer Laterals/CleanOuts	DAYTIME	SSI	Wayne				D	D	D	D	D
Segment #4 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan								
Segment #4 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan								
Segment #4 - Curb Widening Full Depth Pavement	DAYTIME	SSI	Stan								
Segment #4 - Mill & Pave 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Stan								
Segment #4 - Final Striping/Markings	DAYTIME	Zone	Stan								
Segment #4 - Remove Inlet Filters	DAYTIME	SSI	Stan								
NO SPECIFIC SEGMENT											
Spread Topsoil (Various Locations)	DAYTIME	SSI	Stan								
Fertilizing & Seeding	DAYTIME	SSI	Stan								
Tree Planting	DAYTIME	SSI	Stan								
FINAL CLEAN-UP/CLOSE OUT											
SSI Notifies Camden County Substantially Complete (108.18)	DAYTIME										
Camden County Provides Punchlist for Final Completion	DAYTIME			1							
SSI Performs Punchlist Items for Final Completion	DAYTIME										
SSI Notifies Camden County Final Completion (108.19 Part 1 of 2)	DAYTIME										
Camden County Determines if Work is Complete for Final Acceptance (108.19)	DAYTIME										
SSI Performs Punchlist/Final CleanUp	DAYTIME										
SSI Notifies Camden County of Final Completion (108.19 Part 2 of 2)	DAYTIME										
Camden County Reviews/Grants Final Acceptance/CloseOut Project	DAYTIME										
Meetings											
Field Meetings				NO MEETINGS	SCHEDULED						
Bi-Weekly Progress Meetings				NO MEETINGS	SCHEDULED						
Material Deliveries											
Attention Needed											
OFFICE											
										-	+
										-	+
FIELD										1	+
1.550											+
					1			1		1	+
					Į	l		I.	I	1	