



CAMDEN COUNTY - KINGS HIGHWAY
Kings Highway Improvements
2 Week Look Ahead

Activity	MPT	Crew/Foreman	Super	D= Daytime Work Hours					N=Nighttime Work Hours					
				M	T	W	TH	F	M	T	W	TH	F	
				12/9/2024	12/10/2024	12/11/2024	12/12/2024	12/13/2024	12/16/2024	12/17/2024	12/18/2024	12/19/2024	12/20/2024	
SEGMENT #1 - (STA -0+24 TO STA 24+13)														
Segment #1 - Install SESC Measures/Inlet Filters	DAYTIME	SSI	Stan											
Segment #1 - Storm Sewer Pipe/Structure Replacements	DAYTIME	SSI	Stan											
Segment #1 - Curbs/SWs/Driveways in Mill & Pave Section	DAYTIME	Cap Con	Quinn											
Segment #1 - Curbs/SWs/Driveways in Full Depth Section	DAYTIME	Cap Con	Quinn											
Segment #1 - Full Depth Pavement Removal/DGA/HMA Base Course w Detour	DAYTIME	SSI	Stan											
Segment #1 - Brick Paver Sidewalks	DAYTIME	Tough Turf	Stan											
Segment #1 - Mill & Pave 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Myers											
Segment #1 - Final Striping/Markings	DAYTIME	Zone	Stan											
Segment #1 - Remove Inlet Filters	DAYTIME	SSI	Stan											
SEGMENT #2 - (STA 25+78 TO STA 41+50)														
Segment #2 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Quinn											
Segment #2 - Punchlist	DAYTIME	ToughTurf	Stan											
Segment #2 - Extra Work Retaining Walls	DAYTIME	ToughTurf	Stan											
SEGMENT #3 (STA 41+50 TO STA 94+79)														
SEGMENT #3 - STAGE 1 - FULL DEPTH RECLAMATION														
Stage 1 - Sanitary Sewer Laterals/CleanOuts - CHANGE TO EW#6 NB MAIN REPLACEMENT	DAYTIME	Lou	Wayne		D	D	D	D						
Stage 1 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan											
Stage 1 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan	D	D	D	D	D	D	D	D	D	D	D
Stage 1 - FDR Mobilization #1	DAYTIME	APS	Quinn	D	D	D	D	D						
Stage 1 - FDR Mobilization #2 - WE 12/20/24	DAYTIME	APS	QUinn									D	D	
Stage 1 - Restoration / Manhole Resets	DAYTIME	Allen	Stan	D	D	D	D	D						
Stage 1 - HMA 19M64 Base Course 2.5" Thick	DAYTIME	SSI	Quinn							D	D			
Stage 1 - Temporary Striping/Markings	DAYTIME	Zone	Stan											
SEGMENT #3 - STAGE 2 - FULL DEPTH RECLAMATION														
Traffic Switch Establish Stage 2 Work Zone	DAYTIME	SSI	Stan											
Stage 2 - Rubbilization of Existing Concrete Pavement	DAYTIME	Sub (TBD)	Stan											
Stage 2 - Sanitary Sewer Laterals/CleanOuts	DAYTIME	SSI	Stan											
Stage 2 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Stan											
Stage 2 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan											
Stage 2 - Modular Block Retaining Wall	DAYTIME	TBD	Stan											
Stage 2 - Excavate/Install DGA 9" Thick	DAYTIME	SSI	Stan											
Stage 2 - FDR from Hillside Ave to Dallas Ave	DAYTIME	Sub (TBD)	Stan											
Stage 2 - FDR from Dallas Ave to 13th Ave	DAYTIME	Sub (TBD)	Stan											
Stage 2 - FDR from 13th Ave to Thornolden Ave	DAYTIME	Sub (TBD)	Stan											
Stage 2 - FDR from Thornolden Ave to 10th Ave	DAYTIME	Sub (TBD)	Stan											
Stage 2 - FDR from 10th Ave to 8th Ave	DAYTIME	Sub (TBD)	Stan											
Stage 2 - FDR from 8th Ave to Atlantic Ave	DAYTIME	Sub (TBD)	Stan											
Stage 2 - HMA 19M64 Base Course 2.5" Thick	DAYTIME	SSI	Stan											
Stage 2 - Temporary Striping/Markings	DAYTIME	Zone	Stan											
SEGMENT #3 - STAGE 3 - FINAL SURFACE COURSE														

