Week Beginning: 3/31/2025 Submitted: 3/28/2025

SSI Job # **24-083** 

## **CAMDEN COUNTY - KINGS HIGHWAY Kings Highway Improvements** 2 Week Look Ahead

									D= Daytime Work Hours		N=Nightime Work Hours		
Activity	MPT	Crew/Foreman	Super	M	т	w	TH	F	M	Т	W	TH	F
Activity	IVIPI	Crew/Foreman	Super	3/31/2025	4/1/2025	4/2/2025	4/3/2025	4/4/2025	4/7/2025	4/8/2025	4/9/2025	4/10/2025	4/11/2025
SEGMENT #1 - (STA -0+24 TO STA 24+13)													
Segment #1 - Curbs/SWs/Driveways @ Market St (SB Side)	DAYTIME	Cap Con	Quinn					D	D	D	D	D	D
Segment #1 - Brick Paver Crosswalks (Green Ave + N. Oak)	DAYTIME	Tough Turf	Quinn										
Segment #1 - Curbs/SWs/Driveways @ School Area - WEEK OF 04/14 + 04/21/25	DAYTIME	Cap Con	Quinn										
Segment #1 - Full Depth Pavement Removal/DGA/HMA Base Course w Detour - WEEK OF 04/07/25	DAYTIME	SSI	Ryan										
Segment #1 - Storm Sewer Pipe/Structure Replacements (CONRAIL) - WEEK OF 04/21/25	DAYTIME	Caldwell	Ryan										
Segment #1 - Mill & Pave 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Myers										
Segment #1 - Final Striping/Markings	DAYTIME	Zone	Quinn										
Segment #1 - Remove Inlet Filters	DAYTIME	SSI	Quinn										
SEGMENT #2 - (STA 25+78 TO STA 41+50)													
Segment #2 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Quinn										
SEGMENT #3 (STA 41+50 TO STA 94+79)													
SEGMENT #3 - STAGE 1 - FULL DEPTH RECLAMATION													
Stage 1 HMA 19M64 Base Course Mobilization #2 / Mill Off DGA	DAYTIME	SSI	<del>Ryan</del>										
Stage 2 - Traffic Switch (Northern Section Mobilization #2)	DAYTIME	<del>Zone</del>	<del>Ryan</del>										
Stage 1 - CleanUp	DAYTIME	Allen	<u>Stan</u>										
SEGMENT #3 - STAGE 2 - FULL DEPTH RECLAMATION													
Stage 2 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan										
Stage 2 - Concrete Removal	DAYTIME	Mike	Stan	D	D	D	D	D	D	D	D	D	D
Stage 2 - Sanitary Sewer Main/Laterals/CleanOuts - Part #2	DAYTIME	Caldwell	Ryan	D	D	D	D	D	D	D	D	D	D
Stage 2 - FDR Work - Part #1 (East Lake to Edgewood Ave)	DAYTIME	APS	Ryan			D	D	D					
Stage 2 - HMA 19M64 Base Course	DAYTIME	SSI	Myers										
Stage 2 - Temporary Striping/Markings	DAYTIME	Zone	Stan										

SEGMENT #3 - STAGE 3 - FINAL SURFACE COURSE											
Stage 3 - Final HMA 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Stan								
Stage 3 - Final Striping/Markings	DAYTIME	Zone	Stan								
SEGMENT #4 (STA 94+79 TO STA 129+50)											
Segment #4 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Quinn								
Segment #4 - Curbs/SWs/Driveways (STA 103 to 109)	DAYTIME	Cap Con	Stan	D	D	D	D				
Segment #4 - Box Out DGA/HMA 19M64 Base Paving (STA 103 to 109)	DAYTIME	SSI	Ryan					D			
Segment #4 - Sanitary Sewer Laterals/CleanOuts - Segment 4 Resumes WEEK OF 04/28/25	DAYTIME	Caldwell	Ryan								
Segment #4 - Mill & Pave 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Myers								
Segment #4 - Final Striping/Markings	DAYTIME	Zone	Stan								
Segment #4 - Remove Inlet Filters	DAYTIME	SSI	Stan								
NO SPECIFIC SEGMENT											
Spread Topsoil (Various Locations)	DAYTIME	Mike	Stan								
Fertilizing & Seeding	DAYTIME	SSI	Stan								
Tree Planting	DAYTIME	SSI	Stan								
FINAL CLEAN-UP/CLOSE OUT											
SSI Notifies Camden County Substantially Complete (108.18)	DAYTIME										
Camden County Provides Punchlist for Final Completion	DAYTIME										
SSI Performs Punchlist Items for Final Completion	DAYTIME										
SSI Notifies Camden County Final Completion (108.19 Part 1 of 2)	DAYTIME										
Camden County Determines if Work is Complete for Final Acceptance (108.19)	DAYTIME										
SSI Performs Punchlist/Final CleanUp	DAYTIME										
SSI Notifies Camden County of Final Completion (108.19 Part 2 of 2)	DAYTIME										
Camden County Reviews/Grants Final Acceptance/CloseOut Project	DAYTIME										
Meetings											
Field Meetings				NO MEETINGS	SCHEDULED						
Bi-Weekly Progress Meetings									х		
Material Deliveries											
Attention Needed											
OFFICE											
FIELD				-							