South State, Inc.
General Contractors.

Week Beginning: **2/24/2025**
Submitted: **2/21/2025**
SSI Job # **24-083**

CAMDEN COUNTY - KINGS HIGHWAY
Kings Highway Improvements
2 Week Look Ahead

D= Daytime Work Hours ***N=Nightime Work Hours***

Activity	MPT	Crew/Foreman	Super	M 2/24/2025	T 2/25/2025	W 2/26/2025	TH 2/27/2025	F 2/28/2025	M 3/3/2025	T 3/4/2025	W 3/5/2025	TH 3/6/2025	F 3/7/2025
SEGMENT #1 - (STA -0+24 TO STA 24+13)													
Segment #1 - Install Manhole Castings	DAYTIME	Mike	Stan			D	D	D					
Segment #1 - Storm Sewer Pipe/Structure Replacements	DAYTIME	Mike	Stan										
Segment #1 - Curbs/SWs/Driveways in Mill & Pave Section	DAYTIME	Cap Con	Quinn										
Segment #1 - Curbs/SWs/Driveways in Full Depth Section	DAYTIME	Cap Con	Quinn										
Segment #1 - Full Depth Pavement Removal/DGA/HMA Base Course w Detour	DAYTIME	SSI	Stan										
Segment #1 - Brick Paver Sidewalks	DAYTIME	Tough Turf	Stan										
Segment #1 - Mill & Pave 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Myers										
Segment #1 - Final Striping/Markings	DAYTIME	Zone	Stan										
Segment #1 - Remove Inlet Filters	DAYTIME	SSI	Stan										
SEGMENT #2 - (STA 25+78 TO STA 41+50)													
Segment #2 - Sanitary Sewer Clean/Video/Liner	DAYTIME	SWERP	Quinn										
Segment #2 - Punchlist	DAYTIME	ToughTurf	Stan										
SEGMENT #3 (STA 41+50 TO STA 94+79)													
SEGMENT #3 - STAGE 1 - FULL DEPTH RECLAMATION													
Stage 1 - Restoration	DAYTIME	Allen	Stan										
Stage 1 - FDR Mobilization #2 **- (WEEK OF 03/03/25)**	DAYTIME	APS	Ryan						D	D	D	D	D
Stage 1 - HMA 19M64 Base Course Mobilization #2 / Mill Off DGA **- (WEEK OF 03/10/25)**	DAYTIME	SSI	Ryan										
Stage 2 - Traffic Switch (Northern Section Mobilization #2) **- (WEEK OF 03/17/25)**	DAYTIME	Zone	Ryan										
Stage 1 - CleanUp	DAYTIME	Allen	Stan										
SEGMENT #3 - STAGE 2 - FULL DEPTH RECLAMATION													
Stage 2 - Sanitary Sewer Main Replacement	DAYTIME	Caldwell	Foster	D	D	D	D	D	D	D	D	D	D
Stage 2 - Sanitary Sewer Laterals/CleanOuts	DAYTIME	Caldwell	Foster	D	D	D	D	D	D	D	D	D	D
Stage 2 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan	D	D	D	D	D	D	D	D	D	D
Stage 2 - Modular Block Retaining Wall **- (PENDING SHOP DRAWING APPROVAL)**	DAYTIME	Tough Turf	Stan										
Stage 2 - FDR Mobilization #2	DAYTIME	APS	Stan										
Stage 2 - FDR from 8th Ave to Atlantic Ave	DAYTIME	APS	Stan										
Stage 2 - HMA 19M64 Base Course	DAYTIME	SSI	Stan										
Stage 2 - Temporary Striping/Markings	DAYTIME	Zone	Stan										

SEGMENT #3 - STAGE 3 - FINAL SURFACE COURSE													
Stage 3 - Final HMA 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Stan										
Stage 3 - Final Striping/Markings	DAYTIME	Zone	Stan										
SEGMENT #4 (STA 94+79 TO STA 129+50)													
Segment #4 - Sanitary Sewer Laterals/CleanOuts	**DAYTIME**	**Caldwell**	**Wayne**		**ON HOLD PENDING COUNTY DIRECTION**					**ON HOLD PENDING COUNTY DIRECTION**			
Segment #4 - Sanitary Sewer Clean/Video/Liner	**DAYTIME**	**SWERP**	**Quinn**		**ON HOLD PENDING COUNTY DIRECTION**					**ON HOLD PENDING COUNTY DIRECTION**			
Segment #4 - Curbs/SWs/Driveways	DAYTIME	Cap Con	Stan										
Segment #4 - Curb Widening Full Depth Pavement	DAYTIME	SSI	Stan										
Segment #4 - Mill & Pave 12.5M64 Surface Course 2" Thick	DAYTIME	SSI	Stan										
Segment #4 - Final Striping/Markings	DAYTIME	Zone	Stan										
Segment #4 - Remove Inlet Filters	DAYTIME	SSI	Stan										
NO SPECIFIC SEGMENT													
Spread Topsoil (Various Locations)	DAYTIME	Mike	Stan										
Fertilizing & Seeding	DAYTIME	SSI	Stan										
Tree Planting	DAYTIME	SSI	Stan										
FINAL CLEAN-UP/CLOSE OUT													
SSI Notifies Camden County Substantially Complete (108.18)	DAYTIME												
Camden County Provides Punchlist for Final Completion	DAYTIME												
SSI Performs Punchlist Items for Final Completion	DAYTIME												
SSI Notifies Camden County Final Completion (108.19 Part 1 of 2)	DAYTIME												
Camden County Determines if Work is Complete for Final Acceptance (108.19)	DAYTIME												
SSI Performs Punchlist/Final CleanUp	DAYTIME												
SSI Notifies Camden County of Final Completion (108.19 Part 2 of 2)	DAYTIME												
Camden County Reviews/Grants Final Acceptance/CloseOut Project	DAYTIME												
Meetings													
Field Meetings				**NO MEETINGS SCHEDULED**									
Bi-Weekly Progress Meetings				**NO MEETINGS SCHEDULED**									
Material Deliveries													
Attention Needed													
OFFICE													
Segment #4 - Sanitary Sewer Laterals/CleanOuts													
Segment #4 - Sanitary Sewer Clean/Video/Liner													
FIELD													
Segment #4 - Sanitary Sewer Laterals/CleanOuts													
Segment #4 - Sanitary Sewer Clean/Video/Liner													